

Weekly Construction Progress Report



Client:	The Nature Conservancy
Project Name:	Wannemacher Nature Reserve
Project Location:	Miami County, Ohio
Date:	WE 10/20/2023

Description of Work Performed	Notes
Corridor clearing, rough and final grading, toewood revetment, log sill cascade, and rock riffle construction	<p>Harvest and stockpiling of topsoil, on-site boulders, timber and woody debris continued in-tandem with corridor clearing and channel construction, extending up to, and beyond, the pedestrian bridge near Sta 10+00.</p> <p>Rootwad revetment was completed along the right descending (south) bank, between Sta 15+50 and 14+00, and along the left descending (north) bank between Sta 13+25 and 12+25. Boulder toe with branch packing was constructed along the right descending bank (RDB) between Sta 11+60 and 11+00.</p> <p>Log sill cascades were installed near Sta 13+50 and at Sta 12+00. A rock riffle near Sta 10+50 was constructed, and riffle foundation excavations began upstream of the pedestrian bridge near Sta 10+00 and Sta 8+60.</p> <p>Rough grading continued in preparation for construction of bank treatments and instream structures upstream of Sta 8+50.</p>

Inspector: B. Kwiatkowski	Date Submitted: 10/20/2023
Reviewed By: C. Straub	Company: Davey Resource Group, Inc.



Photograph 1: Log sill cascade construction near Sta 13+50.



Photograph 2: Rough grading the new channel alignment upstream of Sta 12+00.



Photograph 3: Toewood revetment installation near Sta 16+00.



Photograph 4: Looking upstream at toewood revetment with root wads, across from finished floodplain.